	Pro	oject .	Assumption	ıs					
	711	Original Cost Estimate		Current Cost					
Improvement	Timing			E	Estimate		Cost to Date		Left to Spend
Up -Valley Utility Trench									
Electrical	completed	\$	4,700	\$	4,950	\$	4,950	\$	
Natural Gas	completed	\$	2,600	\$	4,825	\$	4,825	\$	•
Telecom/Fiber Optic	2020	\$	1,700	\$	3,450	\$	3,450	\$	4
Total Up-Valley Utility Trench		\$	9,000	\$	13,225	\$	13,225	\$	
Core Village Improvements									
Public Spaces									
Visitor Drop-off	completed	\$	1,650	\$	1,200	\$	850	\$	350
Public Plaza Areas & Signage	2015-2020	\$	2,750	\$	3,500	\$	1,690	\$	1,000
Riverwalk & Stream Restoration	2016-2019	\$	1,650	\$	2,500	\$	1,500	\$	500
Parking Lot Upgrades & RV Park	N/A	\$	1,100	\$		\$	-	\$	-
<u>Utilities</u>									
Waste Water Treatment Plant	2019	\$	6,000	\$	10,000	\$	-	\$	10,000
Underground Utilities/Drainage	2015-2020	\$	3,300	\$	3,500	\$	3,500	\$	
Natural Gas Distribution	Ongoing	\$		\$	1,000	\$	-	\$	1,000
Beaver Pond (Waterline)	TBD	\$	500	\$	500	\$	- 1	\$	500
Roads & Crossings				40.0		i i i i i i i i i i i i i i i i i i i			
Sutton Place Crossing & Road	completed	\$	1,460	\$	5,000	\$	5,000	\$	-
Bridges (Parcel D - G)	2020	\$	1,320	\$	1,000	\$	-	\$	750
W Burroughs Crossing & Road	2020/TBD	\$	1,320	\$	2,000	\$	725	\$	1,275
Strawberry Hill Crossing & Road	2023	\$	2,335	\$	1,500	\$	1,000	\$	500
Road Upgrades (EB & T'bird)	2020/TBD	\$	1,650	\$	3,000	\$	1,415	\$	1,585
Pave Twining Road	TBD	\$	660	\$	1,500	\$	-	\$	1,500
Snowstorage (settling pond)	completed	\$	525	\$	_	\$		\$	-
Route 150/Village Entry	2021	\$	1,650	\$	2,000	\$		\$	2,000
Total Core Village		\$	27,870	\$	38,200	\$	15,680	\$	20,960
Kachina Improvements									
Pave Road to Kachina	TBD	\$	2,200	\$	10,000	\$	<u>-</u>	\$	10,000
Fiber Optic & Natural Gas	N/A	\$	2,200	\$		\$		\$	_
Water tank	2019	\$	2,200	\$	3,750	\$	III.	\$	3,750
Public Parking Facility	TBD	\$	1,000	\$	_ 1	\$		\$	-
Total Kachina		\$	7,600	\$	13,750	\$	-	\$	13,750
Other Costs									,,,,,
TIDD Formation & Dedications	Ongoing	\$	1,000	\$	1,500	\$	1,350	\$	150
TOTAL		\$	45,470	\$	66,675	\$	30,255	\$	36,420