

Inspection Notice Phone (575) 776-8220 Minimum 48-hour advance notice required

The Building Code of the Village of Taos Ski Valley requires that this CARD BE POSTED IN A CONSPICUOUS PLACE ON THE JOB. Permit No.____

Date OWNER

Address

Contractor

	WATER			SEWER	· · · · · · · · · · · · · · · · · · ·
DATE	PURPOSE	INITIALS	DATE	PURPOSE	INITIALS
	BEDDING			BEDDING	
	PIPE INSTALLATION/BACKFILL			PIPE INSTALLATION/BACKFILL	
	CONNECTIONS			CONNECTIONS	
	INSULATION			BURY DEPTH = 5 FEET WITH INSULATION	
	PRESSURE TEST			BURY DEPTH = 6 FEET WITHOUT INSULATION	
	BURY DEPTH 8 FEET WITHOUT INSULATION			CLEAN OUTS	
	BURY DEPTH 7 FEET WITH INSULATION				

= (after completion & before occupancy)

feet high and for retaining walls that vary more forty-eight (48) inches on opposite sides.

WATER AND/OR SEWER SERVICE LINES: All water and/or sewer service lines, outside of any structures must meet the requirements of The Village of Taos Ski Valley and be inspected by the water and sewer department.

The Village of Taos Ski Valley

Specifications for Water and Sewer Service outside the building envelope of private property

WATER

- Private water service pipe shall be Type 'K Copper or Ductile Iron, with pipe insulation I.
- II. Minimum bury = 6 feet below 9,800 ft., 7 feet above 9,800' w/trench insulation
- III. Min 2 inch closed cell foam insulation above pipe 2 foot min width for frost protection
- IV. Marker tape required @ 1 foot above waterline

SEWER

- Private sewer service pipe to be SDR-26 Sewer Pipe No 90 deg bends allowed I.
- Slope required shall be 2 percent unless approved by VTSV II.
- III. 2-way clean out required within 10 feet of building plus each additional 100 feet
- Marker tape required @ 1 ft above sewer line IV
- Minimum bury = 6 ft all areas unless approved by VTSV / With 2" insulation = 5 Feet V.

BEDDING - 3/8 - 3/4 inch imported fill 6" below and 1 foot above pipe - min, no rock > 1' dia. in fill (ALL)